

SOUTHERN STATE CORRECTIONAL FACILITY – STEAMLINE REPLACEMENT

- The steamline replacement project was bid in early 2015.
- The low bid of \$1,998,000 was submitted by Willey Earthmoving Corporation of Windsor, Vermont.
- Construction started in early July.
- Shortly after construction started, the contractor encountered unforeseen conflicts with buried electrical systems.
- BGS redesigned the layout of the steamline locations to avoid utilities and construction resumed.
- Excavation and steamline replacement started at the furthestmost point (Building A, GHI Housing) and is proceeding back toward the Heat Plant.
- The project had originally intended to be completed by the end of 2015.
- Due to the unanticipated delays with buried electrical systems and the need to relocate the steamline, the project will be completed in the spring of 2016.
- Work has been halted at this time due to winter conditions and will resume in late March.
- A July 2016 completion is expected.
- This is Phase 1 of the steamline construction.
- Phase 2 will be required to replace the steamline into the Core Building and the piping back to the Boiler Room Building.



Vault tops being installed along west side of Building A.



Coring MH 14 for conduit.



Trenches west of MH 13 on Soft Sub Base (taken approximately 200 ft west of MH 13)



Fixed Pipe Support east of MH 13.