

Disbursements for PFAS Projects Through the Contaminants of Emerging Concern Fund (CECF) as of March 10, 2021

Project Name	Total Project Costs ¹	Percentage of Total Project Cost Eligible for Reimbursant through CECF ²	CECF Grant Aggrement Signed	Project Funds Awarded Through CECF ³	Project Fund Disbursements	Bottled Water Funds Applied For Through CECF ⁴	Bottled Water Fund Disbursements	Project Status
Mount Holly School	154,250.00	100%	2020-11-09	154,250.00	14,150.00	3,000.00	1,521.28	The Mt. Holly Town Garage well was found to be acceptable for consolidation. The Water System is currently developing an MOU with the Town of Mt. Holly. The Division is currently waiting on source and construction permit applications for the connection of the well to the water system.
Thetford Academy	47,750.00	75%	2021-01-12	35,812.50	0.00	4,100.00		The GAC Treatment System has been constructed and the Water System is currently producing water below the MCL of 20 ppt.
Killington Mountain School	53,150.00	75%	2021-01-21	39,862.50	0.00	6,000.00		The well was modified, but PFAS water quality samples came back above the MCL. The Water System is moving forward with the construction of the GAC Filtration System, for which a Construction Permit was issued on 12-17-2020.
Fiddlehead Condominuims	101,734.00	50%	2020-11-30	50,867.00	0.00	NA	NA	The replacement well has been constructed, for which PFAS water quality samples came back non-detect. A Source Permit application is currently under review, and a Construction Permit application for the connection of the new well to system is currently under review.
Killington Village Inn	299,596.00	50%		149,798.00		NA	NA	The Water System modified the existing well casing, but samples still came back over MCL. Water System is currently deciding whether to proceed with the developing a replacement source or installing of treatment.
Kids in the Country	50,000.00	75%		37,500.00				The Water System is currently waiting on the results of the Waste Management and Prevention Sites Investigation.
Leicester School	50,000.00	100%		50,000.00				The Water System has submitted an Initial Site Investigation Report and is currently developing an Alternative Analysis.
Chalet Killington	50,000.00	50%		25,000.00		NA	NA	The Water System is currently developing an Alternative Analysis.
E. Taylor Hatton School	50,000.00	75%		37,500.00				The System is currently waiting on conformation samples.
Summit Lodge	150,000.00	50%		75,000.00		NA	NA	The System is currently waiting on conformation samples.
Total	1,006,480.00			655,590.00	14,150.00	13,100.00	1,521.28	

¹Unbolded figures represent estimated project costs.

²Publicly funded schools are eligible for 100%, private schools are eligible for 75% and all other Public Water Systems are eligible for 50% reimbursement for project costs through the CEFE

³Unbolded figures represent anticipated funds awarded through the CECF Fund

⁴Bottled Water Fund eligibility is only available for public and private schools